

Open Book New York
Office of the State Comptroller
Thomas P. DiNapoli, State Comptroller
Contract Transactions

Vendor Name: A SERVIDONE INC-B ANTHONY CONSTRUCTION CORP
Agency Name: Transportation, Department of
Department/Facility Name: Department of Transportation
Contract Number: D263671
Current Contract Amount: \$25,749,761.94
Spending to Date: \$25,749,231.96
Contract Type: Construction - Highway

Contract Information

Transaction Type	Transaction Amount	Start Date	End Date	Description	Transaction Approved/Filed Date
Original Contract	\$13,930,000.00	06/11/2018	11/30/2019	Bridge Replacement NYS Route 100C Over 9A Towns of Greenburgh & Mount Pleasant Westchester County	06/11/2018

Contract Amendment Information

Transaction Type	Transaction Amount	Amended End Date	Description	Transaction Approved/Filed Date
Amendment	\$59,420.00		CO#2 Add New Item CPM Progress Schedule Type 2A	01/11/2019
Amendment	\$19,684.00		CO#3 Item Increases	02/05/2019
Amendment	\$99,710.93		CO#5 New Item Bridge Replacement Westchester County	06/18/2019
Amendment	\$13,362.96		CO#6 Install Check Dam & Erosion Control Product for Additional Erosion Control Measures	07/09/2019
Amendment	\$124,503.03		CO#8 Cost for Equipment Idle Due to Utility Conflict Delay	08/08/2019
Amendment	\$49,106.50		CO#9 New item.	08/19/2019
Amendment	\$27,568.80		CO#10 New Item	09/09/2019
Amendment	\$103,612.42		CO#12 Cost for Equipment Idle Due to Utility Conflict Delay & Rock Excavation	10/24/2019
Amendment	\$80,243.25		CO#13 New items	11/15/2019
Amendment	\$0.00	07/26/2021	CO#15 NCTE	11/29/2019
Amendment	\$53,096.36		Change Order#16 Create additional construction entrance & utility conflict delays Aug & Sept 2019	03/09/2020
Amendment	\$114,225.36		CO#18 New Drainage Structure Items	04/30/2020

Amendment	\$226,497.37		CO#19 New Items for Transmission & Distribution Gas Main Tie In Pits Rock Conflict	06/25/2020
Amendment	\$227,494.80		CO#21 Item Increases & Decreases	09/15/2020
Amendment	\$3,250,000.00		CO #23 Time related dispute administrative settlement	10/28/2020
Amendment	\$670,278.64		CO#24 Additional drainage and water main work	11/13/2020
Amendment	\$343,934.93		Change order #25 new items for drainage redesign	12/28/2020
Amendment	\$237,080.49		Change order #27 additional work due to gas spills	03/08/2021
Amendment	\$402,013.45		Change order #28 new mulch and stone fill items	04/28/2021
Amendment	\$209,788.81		CO#30 New items add'l water parts & removal of abandoned gas main pipe & sidewalk removal & disposal	07/16/2021
Amendment	\$0.00	05/26/2022	CO#31 No cost time extension	07/30/2021
Amendment	\$906,650.22		CO # 32 Bridge structural and utility work	09/24/2021
Amendment	\$179,168.99		CO#33 Item increases decreases new drainage & abandoned main removal work	11/05/2021
Amendment	\$73,152.75		CO # 34 Increase in funds for escalation of various contract items	11/23/2021
Amendment	\$374,381.22		CO#35 Additional funds to address unanticipated changes in field conditions	01/07/2022
Amendment	\$1,181,438.23		CO#36 New items abutment delays earthwork & sheet pile removal	01/27/2022
Amendment	\$790,389.23		CO#37 New earthwork & structure items & item quantity changes	03/30/2022
Amendment	\$1,154,647.31		CO#29 Increases decreases & curb box item	04/11/2022
Amendment	\$390.09		CO#38 New items water main & increased cost for stay in place form material & other increases	08/17/2022
Amendment	\$237.93		CO# 40 Item increases and decreases.	11/09/2022
Amendment	\$242,754.90		CO#39 Construction of gas distribution tie in pits	01/10/2023
Amendment	\$588,415.01		CO#42 Item increases decreases & new items	03/08/2023
Amendment	\$16,513.96		CO#43 Increase for earthwork escalations and disposal of concrete debris	06/16/2023