

Open Book New York
Office of the State Comptroller
Thomas P. DiNapoli, State Comptroller
Contract Transactions

Vendor Name: NURZIA CONSTRUCTION CORPORATION
Agency Name: General Services, Office of
Department/Facility Name: Office of General Services - Design & Construction
Contract Number: D45140C
Current Contract Amount: \$9,029,857.00
Spending to Date: \$9,029,110.00
Contract Type: Construction - Building

Contract Information

| Transaction Type | Transaction Amount | Start Date | End Date | Description | Transaction Approved/Filed Date |
|-------------------|--------------------|------------|------------|---|---------------------------------|
| Original Contract | \$8,097,044.00 | 08/13/2018 | 06/30/2020 | Provide Enclosed Firing Range Sing Sing CF Westchester County C | 08/13/2018 |

Contract Amendment Information

| Transaction Type | Transaction Amount | Amended End Date | Description | Transaction Approved/Filed Date |
|------------------|--------------------|------------------|--|---------------------------------|
| Amendment | \$97,023.00 | | CO#1 73065 Install Structural Fill Required for Footings | 03/07/2019 |
| Amendment | \$29,440.00 | | CO#4 73423 Roadway Work | 05/10/2019 |
| Amendment | (\$6,849.00) | | CO#2 73232 Cantilever Retaining Wall & Building Relocation | 05/24/2019 |
| Amendment | \$10,560.00 | | CO#5 73449 Increase in Spancrete Length Steel at Bridge Section | 06/17/2019 |
| Amendment | \$295,105.00 | 02/18/2021 | CO#7 73410 Additional Time & Money Precast Structural Sing Sing CF Westchester | 07/24/2019 |
| Amendment | \$44,004.00 | | CO#8 73635 Additional bar reinforcements. | 08/06/2019 |
| Amendment | \$14,853.00 | | CO#6 73641 Removals of Existing Onsite Debris | 09/11/2019 |
| Amendment | \$24,228.00 | | CO#9 74132 Remove Existing Drain Pipe Install Drain Pipe & Manhole Install Rip Rap | 11/22/2019 |
| Amendment | \$22,358.00 | | CO#10 74472 Offsite storage for jumbo steel beams. | 02/24/2020 |
| Amendment | \$5,770.00 | | CO#11 74700 Install Box Beam Guard Rail | 06/16/2020 |
| Amendment | \$1,583.00 | | 74744 CO #12 Glazing of doors | 07/13/2020 |
| Amendment | \$0.00 | 05/14/2021 | CO#13 74972 no cost time extension | 07/31/2020 |

| | | | | |
|-----------|--------------|------------|---|------------|
| Amendment | \$5,244.00 | | CO#14 75352 provide additional support to canopy eye hooks | 01/29/2021 |
| Amendment | (\$1,770.00) | | Change order #15 control #75329 credit | 02/19/2021 |
| Amendment | \$39,434.00 | | CO#17 75642 Elevator controller | 03/24/2021 |
| Amendment | \$54,035.00 | 10/01/2021 | CO#18 75328 TE & install continuous ballistic rubber @19 light bays & credit troy acoustic bd | 06/02/2021 |
| Amendment | \$0.00 | 02/03/2022 | CO #19 76556 no cost time extension | 12/01/2021 |
| Amendment | \$2,847.00 | | CO#20 76729 Extending elevator control closet and provide portable barricades | 02/07/2022 |
| Amendment | \$0.00 | 08/03/2022 | CO#21 77183 No cost time extension | 04/21/2022 |
| Amendment | \$2,007.00 | | CO#22 77196 Additional yardage | 06/17/2022 |
| Amendment | \$0.00 | 10/20/2022 | CO#23 77196A no cost time extension | 06/24/2022 |
| Amendment | \$41,161.00 | | CO # 24 77797 Reimbursement for stop work order | 10/26/2022 |
| Amendment | \$192,813.00 | | CO#25 77798 delay claim | 12/15/2022 |
| Amendment | \$0.00 | 02/13/2023 | CO #26 78350 No cost time extension | 02/02/2023 |
| Amendment | \$2,364.00 | | CO#27 75328A Escalated material costs reimbursement | 03/09/2023 |
| Amendment | \$56,603.00 | | CO #28 78683 Insurance reimbursement | 07/11/2023 |