

Open Book New York
Office of the State Comptroller
Thomas P. DiNapoli, State Comptroller
Contract Transactions

Vendor Name: CCI COMPANIES INC
Agency Name: Transportation, Department of
Department/Facility Name: Department of Transportation
Contract Number: D262237
Current Contract Amount: \$30,468,534.54
Spending to Date: \$30,468,534.54
Contract Type: Construction - Building

Contract Information

Transaction Type	Transaction Amount	Start Date	End Date	Description	Transaction Approved/Filed Date
Original Contract	\$12,601,978.20	06/10/2013	08/31/2014	RECONSTRUCTION ROUTES 5 8 12 INCLUDING PEDESTRIAN BRIDGE DRAINAGE SIDEWALKS UTICA ONEIDA COUNTY	06/10/2013

Contract Amendment Information

Transaction Type	Transaction Amount	Amended End Date	Description	Transaction Approved/Filed Date
Amendment	\$5,998,215.00		RECONST RTS 5 8 12 INCL PEDESTRIAN BRIDGE DRAINAGE SIDE- SECT. 112 EXEMPT MOHAWK VALLEY FLOOD	08/08/2013
Amendment	\$4,373,050.00		CO#3 2013 MOHAWK VALLEY FLOOD - Filed 112 Exempt Exec Order 103/104 &EO114 extends to 10/29/13	10/22/2013
Amendment	\$3,786,030.00		CO# 6 Fulton/Montgomery Mini Bids for 2013 Mohawk Valley Flood Repairs	11/22/2013
Amendment	\$31,117.11		Co 11 utilites materials for National Grid CCTV Utica	04/25/2014
Amendment	\$318,077.40		CO 12 dispose of contamin non-hazard waste	05/20/2014
Amendment	\$39,609.15		CO 8 pipes by directional drilling	06/19/2014
Amendment	\$3,589,303.00		CO 17 2013 MOHAWK VALLEY FLOOD REPAIRS- 112 EXEMPT FILED PER EXECUTIVE ORDER	07/17/2014
Amendment	\$42,468.24		CO 7 Relocate Electrical Service at Indium Corp	07/31/2014
Amendment	\$246,904.20		CO 25 Dispose of Contaminated Non Hazardous Waste, Reconstruct Rts 5, 8 & 12 in Utica	08/15/2014
Amendment	\$44,713.50		INCREASE / NEW ITEMS	08/25/2014

Amendment	\$18,064.43		CO 23 PLC Signs Holy Trinity Church sign region 2	09/05/2014
Amendment	\$0.00	12/19/2014	Co 40 No cost time extension Region 2	09/05/2014
Amendment	\$16,747.78		CO new items drainage sewer lateral repair Region 2	09/12/2014
Amendment	\$7,214.52		CO 14 earthwork, additional testing C&D, load and haul RR ties Region 2	09/26/2014
Amendment	\$5,890.86		Co 18 Drainage Lincoln Ave & Oriskany Blvd altered to accept existing underdrain pipe that was not	10/07/2014
Amendment	\$5,271.00		CO 33 conduit excavation & backfill / surface restoration/conduit jacking or boring Region 2	10/15/2014
Amendment	\$75,553.80		CO 41 dispose of contaminated non-hazardous waste agreed price Region 2	10/29/2014
Amendment	\$9,556.37		CO 42 Route 5/8/12 bridge work, camera 3 field condition Region 2	11/06/2014
Amendment	\$43,299.49		CO 20 Routes 5,8,12 N S Arterial additional Region 2	11/18/2014
Amendment	\$345,856.19		CO 44 Routes 5,8,12 N-S arterial INCREASE IN QUANTITIES region 2	12/02/2014
Amendment	\$200,000.00		CO#45 - FAW, mid Nov. lake effect snow storm, Region 5 - 112 Exempt	12/12/2014
Amendment	\$0.00	04/15/2015	co# 046, NCTE, RECONSTRUCTION ROUTES 5 8 12 INCLUDING PEDESTRIAN BRIDGE DRAINAGE SIDEWALKS UTICA ONE	01/08/2015
Amendment	\$52,872.04		CO# 047, New items, RECONSTRUCTION ROUTES 5 8 12 INCL PEDESTRIAN BRIDGE DRAINAGE SIDEWALKS UTICA	02/06/2015
Amendment	(\$18,000.00)		2013 MOHAWK VALLEY FLOOD Exempt 112	03/06/2015
Amendment	\$250,000.00		2013 MOHAWK VALLEY FLOOD - FILED 112 EXEMPT - Region 2	03/20/2015
Amendment	\$40,786.76		Routes 5,8,12,N-S Arterial Region 2 increase and decrease	04/10/2015
Amendment	\$0.00	05/15/2015	CO 53 No cost time extension region 2	05/06/2015
Amendment	\$6,791.30		CO 51 new work	05/20/2015
Amendment	\$76,092.38		CO#30 - Increase existing items, Rts 5, 8, 12, N-S Arterial (Contract 1), Region 2	06/05/2015
Amendment	\$0.00	06/20/2015	CO#57 - NCTE, Rts 5, 8, 12, N-S Arterial (Contract 1), Region 2	06/05/2015
Amendment	\$14,261.29		CO 52 Earthwork, new items Region 2	06/11/2015
Amendment	\$218,805.82		CO#55 - Routes 5,8,12 new work Region 2	06/19/2015
Amendment	\$19,189.91		CO 58 New work Routes 5,8,12 Region 2	06/26/2015
Amendment	(\$6,717.30)		CO 56 New items Route 5,8,12,N-S Arterial Region 2	07/08/2015

Amendment	\$148,818.34		CO#54 - Force Account Items, Route 5,8,12 region 2	07/27/2015
Amendment	\$0.00	07/24/2015	CO 60 NCTE	07/17/2015
Amendment	\$0.00	09/25/2015	CO 62 Routes 5,8,12 Region 2 NCTE	08/10/2015
Amendment	(\$31,990.66)		CO# 059, EXTRA WORK, RECON RTS 5 8 12 INCLUDING PED BRIDGE DRAINAGE SIDEWALKS UTICA ONEIDA COUNTY	09/02/2015
Amendment	(\$0.02)	01/31/2016	CO# 064, NCTE,RECON ROUTES 5 8 12 INCLUDING PEDESTRIAN BRIDGE DRAINAGE SIDEWALKS UTICA ONEIDA COUNTY	01/25/2016
Amendment	(\$26,958.06)	01/31/2016	CO# 061, EO 103,104, RECONRTS 5,8,12 INCLUDING PED BRIDGE DRAINAGE SIDEWALKS UTICA ONEIDA COUNTY	03/03/2016
Amendment	\$18,493.27	01/31/2016	CO 63 Add asphalt west side of the pedestrian trail Routes 5,8,12 N-S Arterial Region 2	04/13/2016
Amendment	(\$2,734,866.52)	01/31/2016	CO 72, Dec, Reconstruction Rtes 5 8 12, Pedestrian Bridge Drainage Sidewalks Utica Oneida Co	04/25/2016
Amendment	\$0.00	07/31/2016	CO 74 No Cost Extension of Time Rts 5,8,12 (Contract 1) region 2	05/06/2016
Amendment	\$14,780.60	07/31/2016	CO New Items/ Final Items Rts 5,8,12,N-S Arterial Contract 1 Region 2	05/18/2016
Amendment	\$17,284.12	07/31/2016	CO 73 damaged mast arm shaft, removal tree stumps, Rtes 5,8, 12 Contract 1 Region 2	05/24/2016
Amendment	\$350,000.00	07/31/2016	FAW estimate, Ped Bridge	06/10/2016
Amendment	\$114,070.23	07/31/2016	CO 66 Force Account stairs to meet ADA compliance Cast In Place Stairs Region 2	06/22/2016
Amendment	\$13,494.72	07/31/2016	CO 69 Force Accounts Route 5 & 8 & 12 Drainage, fence at Utica Cutlery Region 2	06/28/2016
Amendment	\$107,407.90	07/31/2016	CO 78 Increases Routes 5&8&12 Arterial (contract 1) Region 2	07/14/2016
Amendment	\$119,023.11	07/31/2016	CO 79 New items needed to complete work drainage,manhole covers	09/01/2016
Amendment	\$0.00	09/30/2016	CO#80, NCTE, reconstruct Rts 5,8,12 & pedestrian bridge drain sidewalks, Utica	09/15/2016
Amendment	\$0.00	10/31/2016	CO 82 No cost time extension Route 5, 8 12 N-S Contract 1	10/03/2016
Amendment	\$28,868.84	10/31/2016	CO 67 Quantity Overruns Rtes 5,8,12,N-S Arterial Region 2 (contract 1)	12/09/2016
Amendment	\$0.00	12/31/2016	CO 83 No cost time extension Routes 5/6/12/N-S arterial Contract 1 Region 2	12/22/2016
Amendment	\$2,548.14	12/31/2016	CO 81 Item Increases/ Decreases Routes 5,8,12,N-S arterial Region 2	12/30/2016
Amendment	\$6,136.35	12/31/2016	CO#085, New Item, Reconstruct Rts 5,8,12 & Pedestrian Bridge Drainage Sidewalks Utica Oneida Co	01/10/2017

Amendment	(\$10,044.53)	12/31/2016	CO 87 Final for the Flood 2013 Quantity Adjustment Region 2	01/20/2017
Amendment	\$29,668.87	12/31/2016	CO 70 increase quantity/ New price Routes 5,8,12 N-S Arterial Contract 1 Region 2	02/01/2017
Amendment	\$19,952.83	12/31/2016	Item Increase/ Decrease - New items Rtes 5,8,12, N/S Arterial Region 2	02/10/2017
Amendment	\$65,780.23	12/31/2016	Co 65 Storm water Treatment System FA Rts 5,8,12,N/S Arterial contract 1 Region 2	02/23/2017
Amendment	\$0.00	04/30/2017	CO 89 Routes 5,8,12,N_S Arterial Contract 1 no cost time extension	03/07/2017
Amendment	\$26,973.22	04/30/2017	CO 88 New item/ increases/ decreases Rtes 5,8,12,NA Arterial Contract 1 Region 2	04/17/2017
Amendment	\$16,407.94	04/30/2017	CO 90 New Items/ Decreases Rtes 5,8,12,N-S Arterial Contract 1	04/25/2017
Amendment	\$0.00	06/30/2017	CO 75 No Time Cost Extension Rtes 5,8,12,NS	05/05/2017
Amendment	\$2,549.87	06/30/2017	CO 92 ADA compliance at the pedestrian bridge west ramp Rtes 5, 8,12, N-S Arterial	07/27/2017
Amendment	\$0.00	10/31/2017	CO 94 No cost time extension Special gate installation/bollards to be replaced.	08/30/2017
Amendment	\$14.37		CO 93 Item Increases/ Decreases Routes 5, 8 12 N-S contract 1 Region 2	09/14/2017
Amendment	\$0.00	02/28/2018	CO#95 Time Extension Routes 5 8 12 N-S Arterial contract 1 Oneida Co	04/13/2018
Amendment	(\$282,881.06)		CO#96 New Item/Dec Recon Rtes. 5 8 & 12 & Pedestrian Bridge Utica & Oneida Counties	05/08/2018