

Open Book New York
Office of the State Comptroller
Thomas P. DiNapoli, State Comptroller
Contract Transactions

Vendor Name: TULLY CONSTRUCTION CO INC
Agency Name: Transportation, Department of
Department/Facility Name: Department of Transportation
Contract Number: D262391
Current Contract Amount: \$130,100,313.08
Spending to Date: \$130,100,312.98
Contract Type: Construction - Highway

Contract Information

Transaction Type	Transaction Amount	Start Date	End Date	Description	Transaction Approved/Filed Date
Original Contract	\$126,223,498.31	04/30/2014	05/15/2019	BRIDGE REHABILITATION MAJOR DEEGAN EXPRESSWAY	04/30/2014

Contract Amendment Information

Transaction Type	Transaction Amount	Amended End Date	Description	Transaction Approved/Filed Date
Amendment	(\$1.00)		CO#1 Loadspring Contract Mgmt Bridge Rehabilitation Major Deegan Expressway	09/08/2014
Amendment	(\$1.00)		CO#2 Gates Bridge Rehabilitation Major Deegan Expressway	03/25/2015
Amendment	(\$1.00)		CO#4 Sign Structures Bridge Rehabilitation Major Deegan Expressway	09/10/2015
Amendment	\$7,196,259.24	05/15/2019	CO#6 VECP to replace poured concrete decking w/precast slabs Bridge Rehab Major Deegan Expressway	01/08/2016
Amendment	\$0.00	11/15/2017	CO#7 VECP-Time adjustment (time saving-18 mos) Bridge Rehab Major Deegan Expressway	01/12/2016
Amendment	\$375,000.00	11/15/2017	CO#9 Protective shielding Bridge Rehabilitation Major Deegan Expressway	05/11/2016
Amendment	(\$16.00)	11/15/2017	CO#10, Item incre/decr, bridge rehab, Major Deegan Expressway	05/25/2016
Amendment	(\$50.00)	11/15/2017	CO#12, Temp lighting, bridge rehab, Major Deegan Expressway.	06/10/2016
Amendment	(\$150.00)	11/15/2017	CO#14 Bridge Rehabilitation Major Deegan Expressway	09/06/2016
Amendment	(\$1,250.00)	11/15/2017	CO#16 Water Main at Ramp A Bridge Rehabilitation Major Deegan Expressway	10/04/2016

Amendment	(\$1.00)	11/15/2017	CO#17 New steel for Spans 68A & 69A Bridge Rehabilitation Major Deegan Expressway	11/04/2016
Amendment	(\$1.00)	11/15/2017	CO#18 Add'l work Bridge Rehabilitation Major Deegan Expressway	12/08/2016
Amendment	(\$1.00)	11/15/2017	CO#19 Bridge Rehabilitation Major Deegan Expressway	12/21/2016
Amendment	(\$1.00)	11/15/2017	CO# 21 Widening of Ramp Q & Restoration of Exterior St Bridge Rehab Major Deegan Expressway	01/18/2017
Amendment	(\$1.00)	11/15/2017	CO# 22 Engineering Costs for Structural Lifting Redesign Bridge Rehab Major Deegan Expressway	01/31/2017
Amendment	(\$1.00)	11/15/2017	CO#24-Incidental Construction-Bridge Rehabilitation Major Deegan Expressway	02/24/2017
Amendment	(\$1.00)	11/15/2017	CO# 025, LIGHTING, BRIDGE REHABILITATION MAJOR DEEGAN EXPRESSWAY	03/15/2017
Amendment	(\$1.00)	11/15/2017	CO# 026, BEARING REPLACEMENT, BRIDGE REHABILITATION MAJOR DEEGAN EXPRESSWAY	03/24/2017
Amendment	(\$1.00)	11/15/2017	CO#28-Drainage-Bridge Rehabilitation Major Deegan Expressway	05/19/2017
Amendment	(\$1.00)	11/15/2017	CO#30, bridge rehab, Major Deegan Expressway OOC 19; -\$1.00; Additional Cos	06/20/2017
Amendment	(\$1.00)	11/15/2017	CO 32rehab	07/10/2017
Amendment	(\$1.00)	11/15/2017	CO#33, New item, bridge rehabilitation Major Deegan Expressway	08/11/2017
Amendment	(\$1.00)		CO 34 Rehab Major Deegan Expwy Viaduct granite eagle's head and body Region 11	09/01/2017
Amendment	(\$1.00)		CO 35 Rehab Major Deegan Expressway Viaduct Region 11	09/08/2017
Amendment	(\$200.00)		CO 36 New Item 950.1904 Rehab of Major Deegan Expressway Viaduct Region 11	10/04/2017
Amendment	(\$1.00)		CO 25; Rehab Major Deegan Expressway viaduct Region 11	10/24/2017
Amendment	(\$1.00)		CO #39 Rehab of Major Deegan Expressway Viaduct Region 11	10/31/2017
Amendment	\$0.00	07/20/2018	CO # 41 No Cost time extension Rehab Major Deegan Expressway viaduct Region 11	11/22/2017
Amendment	(\$1.00)		CO 42 Rehab Major Deegan Exp Viaduct addtl protection over the Metro North RR tracks Region 11	12/05/2017
Amendment	(\$1.00)		OOC28; Overrun Non Major Item	02/16/2018

Amendment	(\$1.00)		CO#46, Item incr/decr, bridge rehab, Major Deegan Expressway	02/22/2018
Amendment	(\$1.00)		CO# 48, Item incr/decr, bridge rehab, Major Deegan Expressway	03/21/2018
Amendment	(\$40.00)		CO#49 new/overrun items Rehab of Major Deegan Expressway Viaduct Region 11	04/10/2018
Amendment	(\$1.00)		CO#50 Increases/decrease of items	05/03/2018
Amendment	(\$1.00)		OOC33; Quantity Increase/decreases	05/14/2018
Amendment	(\$1.00)		CO#34; Increase of Contract It	05/23/2018
Amendment	\$297,850.00		CO#55 Overrun of Non-Major Items	06/06/2018
Amendment	(\$1.00)		CO#56 Decrease Items Bridge Rehab Major Deegan Expressway	06/20/2018
Amendment	(\$1.00)		CO#57 New Item CIP Deck Section	06/29/2018
Amendment	(\$1.00)		CO#38 New Items	08/06/2018
Amendment	\$0.00	09/28/2018	CO# 62 NCTE	08/10/2018
Amendment	(\$1.00)		CO#59 New & Decreased Items	08/17/2018
Amendment	(\$1.00)		CO#60, Item increases/decreases.	08/24/2018
Amendment	\$0.00	11/16/2018	CO#67 NCTE	10/11/2018
Amendment	(\$1.00)		CO#64 Inc/Decrease Items Bridge Rehab Major Deegan Expressway	10/19/2018
Amendment	(\$1.00)		CO#66 New/Inc/Decrease Items Bridge Rehabilitation Major Deegan Expressway	10/26/2018
Amendment	(\$1.00)		CO#68 Bridge Rehab Major Deegan Expressway	11/16/2018
Amendment	(\$1.00)		CO 69 Item increase and decrease	11/26/2018
Amendment	\$0.00	11/30/2018	CO#71 NCTE	12/10/2018
Amendment	(\$1.00)		CO 73 Item increases and decreases	12/27/2018
Amendment	(\$1.00)		CO#74 New Lighting & Steel Items & Overruns & Underruns	01/18/2019
Amendment	(\$1.00)		CO# 75 Item Increase & Decreases	02/08/2019
Amendment	(\$1.00)		CO#77 Item Increases & Decreases	03/13/2019
Amendment	(\$1.00)		CO #78	03/22/2019
Amendment	(\$34.25)		CO#79 Cleanup & Remove Support for Shielding over CSX	04/05/2019
Amendment	(\$1.00)		CO#80 Cleanup & Additional Cost for Structural Steel Detailing	04/26/2019
Amendment	(\$2.00)		CO#81 Roadway Repairs Ramp A Spans 35 to 39 Repair Barriers Extra Care Excavation	05/08/2019
Amendment	(\$2,509.60)		CO#82 item increases and decreases	06/28/2019
Amendment	(\$1,924.20)		CO#83 MNR Flagging Issues Repair Expansion Joints Joint Seal Repairs Guide Rail/Fence Post Install	12/16/2019
Amendment	(\$1,668,723.21)		Change order #84 new items overruns and decreases	01/15/2021

Amendment	(\$2,317,354.21)		CO#85 Final cleanup.	09/21/2021
-----------	------------------	--	----------------------	------------