

Open Book New York
Office of the State Comptroller
Thomas P. DiNapoli, State Comptroller
Contract Transactions

Vendor Name: HARRISON & BURROWES BRIDGE CONSTRUCTORS INC
Agency Name: Transportation, Department of
Department/Facility Name: Department of Transportation
Contract Number: D263291
Current Contract Amount: \$2,837,233.00
Spending to Date: \$2,837,233.00
Contract Type: Construction - Highway

Contract Information

Transaction Type	Transaction Amount	Start Date	End Date	Description	Transaction Approved/Filed Date
Original Contract	\$2,661,661.66	02/15/2017	09/30/2018	Rehabilitation of Pier 18 on South Mall Arterial Rte20 over I-787 City of Albany, Albany County Reg1	02/15/2017

Contract Amendment Information

Transaction Type	Transaction Amount	Amended End Date	Description	Transaction Approved/Filed Date
Amendment	\$1,264.46		CO#2, New item,	06/15/2018
Amendment	\$24,390.48		CO#3 Delays Due to Lack of Railroad Flaggers	07/24/2018
Amendment	\$0.00	03/31/2019	CO#7 NCTE	09/24/2018
Amendment	\$47,248.21		CO#8 New Item Rehabilitate Pier 18 South Mall Arterial Route 20 Albany County	10/18/2018
Amendment	\$18,572.21		CO#10 Back Charges for Sep & Oct Due to Lack of RR Flagging & Track Time	12/21/2018
Amendment	\$20,254.74		CO#12 Increase In Quantities	01/18/2019
Amendment	\$3,851.46		CO #14 New item	02/04/2019
Amendment	\$80,393.66		CO#16 Winter Work for Stuctural Concrete	04/09/2019
Amendment	\$0.00	06/30/2019	CO#17 NCTE	04/17/2019
Amendment	\$4,889.96		CO#18 Delays Due to Lack of Railroad Flaggers & Track Time Jan & Feb 2019	04/26/2019
Amendment	\$21,045.67		CO#19 New Item Rehab. South Mall Arterial	06/06/2019
Amendment	\$23,613.03		CO#21 Fiberglass Scupper Pipe Installation	06/20/2019
Amendment	\$21,558.56		CO#22 Delays Due to Lack of Railroad Flaggers & Track Time	07/18/2019

Amendment	\$8,500.00		CO#23 Increase Item Quantity Rehab Pier 18 on South Mall Arterial Route 20 Albany County	07/30/2019
Amendment	(\$100,011.10)		CO#24 Cleanup	10/25/2019