

**Open Book New York**  
**Office of the State Comptroller**  
**Thomas P. DiNapoli, State Comptroller**  
**Contract Transactions**

Vendor Name: D A COLLINS CONSTRUCTION CO INC  
Agency Name: Transportation, Department of  
Department/Facility Name: Department of Transportation  
Contract Number: D263577  
Current Contract Amount: \$11,762,018.02  
Spending to Date: \$11,762,018.02  
Contract Type: Construction - Highway

**Contract Information**

Transaction Type	Transaction Amount	Start Date	End Date	Description	Transaction Approved/Filed Date
Original Contract	\$9,745,743.62	03/27/2018	12/15/2019	Bridge rehab, Rts 9/20, CSX/Amtrak RR and RT9/20 over 9J Amtrak RR; Rensselaer County	03/27/2018

**Contract Amendment Information**

Transaction Type	Transaction Amount	Amended End Date	Description	Transaction Approved/Filed Date
Amendment	\$650,000.00		CO#1 Increase in Amtrack FAW Services	06/22/2018
Amendment	\$2,012.68		CO#2 New/Inc/Decrease Items Bridge Rehabilitation Amtrak RR Rensselaer County	10/29/2018
Amendment	\$56,840.86		CO#4 New Item Bridge Rehab Route 9&20 Over Amtrak RR Rensselaer County	12/05/2018
Amendment	\$171,010.26		CO#5 New Remove & Install Angles Item	12/20/2018
Amendment	\$5,615.28		CO#7 Add New FA Item	03/04/2019
Amendment	\$146,037.05		CO#9 Additional Disposal of Hazardous Paint Waste Containing Lead	04/12/2019
Amendment	\$165,553.92		CO#10 New Item Stage 1 Thermal Deck Heating	04/30/2019
Amendment	\$220,380.70		CO#13 Temporary Closure Pours	05/21/2019
Amendment	\$17,011.49		CO#15 New Item Rehab Of Two Bridges Route 9&20 Rensselaer County	06/12/2019
Amendment	\$10,843.58		CO#17 Add New Items for Sidewalk Regrading & Asphalt Removal	07/12/2019
Amendment	\$50,468.79		CO#14 Substructure Winter Concrete Pedestals	08/06/2019
Amendment	\$3,334.24		CO#18 New Bridge Bearing Shim Plates Item	09/05/2019
Amendment	\$60,161.44		CO#21 New Items & Extra Work Bridge Rehabilitation	09/20/2019

Amendment	\$30,294.65		CO#22 New Items Bridge Rehabilitation	10/04/2019
Amendment	\$118,537.12		CO#25 Type C Repairs & Steel Angles Bridge 1 Stage 3	10/28/2019
Amendment	\$237,271.32		CO#26 Miscellaneous Overruns	11/14/2019
Amendment	\$12,677.01		CO#28 New item	12/11/2019
Amendment	\$7,491.38		CO#19 New Item Concrete Barrier Removal Traffic Control	02/05/2020
Amendment	\$149,715.87		CO#27 Added Work to Remove & Install New Angles & Steel Web Fill Plate Repairs	03/12/2020
Amendment	\$3,883.99		"FAW" New Item #950.09 Drainag	03/26/2020
Amendment	\$18,519.80		CO#30 Engineering Costs	04/13/2020
Amendment	\$8,392.81		CO#31 New Item Second Season Traffic Control/Truck Detour	05/04/2020
Amendment	\$6,337.18		CO#32 New Force Account Item Buried Removal Of Concrete Wall	05/26/2020
Amendment	\$37,043.25		CO#33 Existing Item Overruns & Cleanup	07/20/2020
Amendment	\$133,254.63		CO#34 Extra Work Second Season Bridge Work	09/25/2020
Amendment	(\$227,351.24)		CO# 36 Cleanup CO	03/30/2022